

CONFIDENTIAL

low - sendy to break
file

29 September 1971

MEMORANDUM FOR THE RECORD

SUBJECT: Movable Shelving

1. On 28 September, I was contacted by [REDACTED] RECD/OL, regarding further contact between [REDACTED] (movable shelving contractor) and [REDACTED]. Apparently agreement has been reached between [REDACTED] and [REDACTED] that [REDACTED] will receive \$8,000 for contract changes and will not be penalized for failure to adhere to schedule. In this connection, [REDACTED] had sought \$23,000 as compensation for contract changes (a. additional concrete, b. pouring concrete, c. alignment of GFE shelving, d. correction of tracks).

2. [REDACTED] proposed a new schedule for completion which has been passed to us through [REDACTED]. That schedule is:

Completion of sections through #8 by 15 October 1971

Completion through section 14 by 29 December 1971 (this will complete the first wing)

Completion through section 22 by 7 April 1972 (this will complete the old wing and the job)

3. Following discussions with [REDACTED] on 29 September, I advised [REDACTED] RECD/OL, that this schedule is acceptable to SSS.

CONFIDENTIAL